



Metro Scale Company, Inc

17670 Allen Rd, Melvindale
MI, 48122
Phone: 313.382.6190
Fax: 313.382.6194

Certificate of Calibration

Customer: Daytona Ready Mix
Address: 7520 23 Mile Rd
City, State Zip: Shelby Twp, MICHIGAN 48316

Certificate ID: 000066617262301
ISO Number:
Date: 1/23/2026

Indicator Mfr.
Rice Lake Weighing
Indicator Model
480
Indicator Serial
000066617
Test Interval
6 Months

Base Mfr.
N/A
Base Model
N/A
Base Serial
N/A

Cal Date
1/23/2026
Due Date
7/31/2026
Procedure
HB-44

Scale ID
000066617
Scale Class
III
Scale Status
In Service

Scale Location
Cement
Scale Range
0 - 10000 lb x 5 lb

EQUIPMENT CONDITIONS

[Working] Non-Working Clean Dirty Out of Level Out of Service

All tolerances calculated in conformance with Handbook 44 Table 6.

LOAD TEST

Preliminary Load Test		
Test Wt.	Reading	Error
0 lb	0 lb	0 lb
2000 lb	2000 lb	0 lb
4000 lb	4000 lb	0 lb
6000 lb	6000 lb	0 lb
4000 lb	4000 lb	0 lb
2000 lb	2000 lb	0 lb
0 lb	0 lb	0 lb

In maintenance tolerance? [Yes] No N/A

Final Load Test		
Test Wt.	Reading	Error
0 lb	0 lb	0 lb
2000 lb	2000 lb	0 lb
4000 lb	4000 lb	0 lb
6000 lb	6000 lb	0 lb
4000 lb	4000 lb	0 lb
2000 lb	2000 lb	0 lb
0 lb	0 lb	0 lb

In maintenance tolerance? [Yes] No N/A

TEST INFORMATION

Test Weight Classification:

Traceability Certificate Number(s):

Standards Used:

Expanded Uncertainty:

Test Location:

Overall Result:

Was the scale within customers required accuracy?

Environmental Conditions:

Temperature:

Humidity:

Comments / Notes:

Technician:

F

MI-03-24-16753 Cal Date: 3/29/2024 Recal Date: 3/29/2026

101, 102, 103, 104, 105, 106

2300 grams

[Onsite] Offsite

[Pass] Fail Adjust

[Y] N N/A

[Acceptable] Unacceptable

6°F

59%

N/A

Michael Lulko

Certifying Technician:

Scales were calibrated with certified test weights. Adjustments made to restore and/or maintain the accuracy of the scale conform to the tolerances established by the National Institute of Standards and Technology as specified in Handbook 44 Section 2.2, or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%. This certificate shall not be reproduced, except in full, with the written approval of the laboratory.